

**Ann Arbor DDA
5th Avenue Underground Parking Deck
Weekly Project Update**

Project: 5th Avenue Underground Parking Deck
Owner: Ann Arbor Downtown Development Authority
A/E: Carl Walker / Luckenbach / Ziegelman
Date: January 16, 2012

COMPLETED ACTIVITIES

1. Poured exterior and interior walls in sequence 2 and 3.
2. Poured shear walls in sequence 2 and 3.
3. Set the Liberty elevator cassette and poured concrete roof.

CONTINUING & UPCOMING ACTIVITIES

1. Access to the site from the North and South on Fifth Avenue will be used to deliver materials. Flagmen will assist and direct vehicular and pedestrian traffic while trucks are positioning to enter and exit the site. Reinforcement steel and equipment deliveries are expected during the week, staging and unloading on Fifth Avenue.
2. Periodic lane closures on Division Street between Williams and Liberty are expected this week.
3. Continue to pour exterior walls in Sequence 2 and 3.
4. Continue installation of bollards.
5. Continue installation of Plaza Elevator.
6. Continue installation of MEP systems.
7. Continue installation of barrier strand cables.
8. Set light poles at Plaza level.
9. Continue installation of light fixtures at Plaza level.
10. Strip concrete forms and remove scaffolding from Liberty elevator shaft.

EXTENDED WORK HOURS

1. None to report at this time.

SUSTAINABILITY EFFORTS

1. All materials disposed/removed from the site are being recycled to the greatest extent possible.

**Ann Arbor DDA
5th Avenue Underground Parking Deck
Weekly Project Update**

PROGRESS PHOTOS



Installation of the light poles and plaza level light fixtures



Installation of the Plaza Elevator.