

**Ann Arbor DDA
5th Avenue Underground Parking Deck
Weekly Project Update**

Project: 5th Avenue Underground Parking Deck

Owner: Ann Arbor Downtown Development Authority

A/E: Carl Walker / Luckenbach / Ziegelman

Date: August 30, 2010

COMPLETED ITEMS

1. Poured concrete walls, shear walls and columns in east leg on Friday.
2. Continued with mass excavation and haul out of soils on the east leg.
3. Continued earth retention drilling on 5th Avenue.
4. Lagging boards and tie backs continued on the north and south property lines.

UPCOMING ACTIVITIES

1. Continue drilling for the earth retention system on 5th Avenue.
2. Continue with mass excavation and earth retention. Trucking to remove spoils will continue Monday through Friday from 7am to 7pm. Trucks will be entering the project on Fifth Avenue near Liberty and exiting on Fifth near Williams Street.
3. Structural concrete work continues to go vertical in the east leg. Concrete pours are scheduled for 8/31/10 and 9/3/10. The two west lanes of Division Street between Williams and Liberty will be closed during the concrete pours.

EXTENDED WORK HOURS

1. None are expected to support this weeks work.

MASS CONCRETE POURS

1. The next mass concrete pour is expected in September.

SUSTAINABILITY EFFORTS

1. None.

PROGRESS PHOTOS



View of east leg.



Mass excavation of soils operations.